

CONCORD COUNCIL

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December	January	February
1	<b>ROTHWELL PARK AMENITIES</b>	<b>117.5 days</b>	<b>Fri 8/07/16</b>	<b>Thu 22/12/16</b>								
2	Contract Award	0 days	Fri 8/07/16	Fri 8/07/16	8/07							
3	Project set-up, trade procurement and site establishment	2 wks	Mon 18/07/16	Fri 29/07/16								
4	Demolition and site clearing	0.5 wks	Mon 1/08/16	Wed 3/08/16								
5	Bulk excavation	1 wk	Wed 3/08/16	Wed 10/08/16								
6	Bored piers	1 wk	Wed 10/08/16	Wed 17/08/16								
7	Detail excavation	2 days	Wed 17/08/16	Fri 19/08/16								
8	FRP raft slab	2 wks	Fri 19/08/16	Fri 2/09/16								
9	FRP Dintel wall	1 wk	Fri 2/09/16	Fri 9/09/16								
10	Corefilled blockwork	2 wks	Fri 2/09/16	Fri 16/09/16								
11	FRP First floor slab	3 wks	Fri 16/09/16	Tue 11/10/16								
12	RP Dintel wall	1 wk	Tue 11/10/16	Tue 18/10/16								
13	Corefilled blockwork	1 wk	Tue 11/10/16	Tue 18/10/16								
14	Steel shop detailing, approvals and manufacture	6 wks	Fri 26/08/16	Tue 11/10/16								
15	Structural steel framing	1.5 wks	Tue 18/10/16	Thu 27/10/16								
16	Brick laying face work	2 wks	Tue 18/10/16	Tue 1/11/16								
17	Roof sheeting and wall cladding	1 wk	Tue 1/11/16	Tue 8/11/16								
18	Doors and windows	2 wks	Tue 8/11/16	Tue 22/11/16								
19	Waterproofing and tiling	1 wk	Tue 8/11/16	Tue 15/11/16								
20	Epoxy floor	1 wk	Tue 15/11/16	Tue 22/11/16								
21	Fit-off fixtures and fittings	1 wk	Tue 22/11/16	Tue 29/11/16								
22	Joinery	1 wk	Tue 22/11/16	Tue 29/11/16								
23	Paint	1 wk	Tue 29/11/16	Tue 6/12/16								
24	External works	3 wks	Tue 8/11/16	Tue 29/11/16								
25	Final clean and demobilise	2 days	Tue 6/12/16	Thu 8/12/16								
26	Inclement weather 10 days allowance	10 days	Thu 8/12/16	Thu 22/12/16								
27	PC	0 days	Thu 22/12/16	Thu 22/12/16								



Date: Thu 7/07/16

Task		Project Summary		Inactive Task		Duration-only		Finish-only	
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Progress	
Milestone		External Milestone		Inactive Summary		Manual Summary		Deadline	
Summary		External Milestone		Manual Task		Start-only			